

PROJECT LIST UNDER SPECIAL PROBLEM FUND as on 15/12/2011

ID No	Name of EA	Year	Name of Project	Rec. Amt.	Amount Sanctioned	S.O. No.	Date	Amount Released	Expenditure	UC Submitted	UC Lr. No.	Date	Status
1	BDO, Jamankira	1997-98	Const. of Hostel building of BRG College, Bhojpur, Jamankira block	50000	50000	370	05-05-1999	50000	50000	50000			Completed
2	BDO, Jamankira	1998-99	Const. of one classroom of BRG College, Bhojpur	50000	50000	370	05-05-1999	50000	50000	50000			Completed
3	BDO, Jamankira	1998-99	Const. of Puja mandap of Nuadihi	50000	50000	370	05-05-1999	50000	50000	50000			Completed
4	EO, Burla NAC	1998-99	Const. of Jagannath temple at Burla	100000	100000	370	05-05-1999	100000	100000	100000			Completed
5	BDO, Bamra	1999-00	Const. of building of T.F College, Bamra	50000	50000	161	25-01-2000	50000	50000	50000			Completed
6	BDO, Bamra	1999-00	Const. of building of PDR College, Kesaibahal	50000	50000	161	25-01-2000	50000	50000	50000			Completed
7	BDO, Bamra	1999-00	Const. of building of P.G College Jarabaga	50000	50000	161	25-01-2000	50000	50000	50000			Completed
8	BDO, Kuchinda	1999-00	Const. of building of Rajiv Gandhi Rural College, Kalheipalli, Kuchinda Block.	50000	50000	161	25-01-2000	50000	50000	50000			Completed
9	BDO, Kuchinda	1999-00	Const. of building of Gokul Parvati rural College Kuntura, Kuchinda Bldk	50000	50000	161	25-01-2000	50000	50000	50000			Completed
10	BDO, Kuchinda	1999-00	Const. of building of Laxmidhar High school, Routbahal, Kuchinda Block.	50000	50000	161	25-01-2000	50000	50000	50000			Completed
11	BDO, Dhankauda	1999-00	Financial Help to Bharat Integral Special Welfare Sambalpur for Rehabilitation of Baggers and Protection of their Children.	10000	10000	311	29-03-2000	10000	10000	10000			Completed
12	BDO, Dhankauda	2002-03	Ren. of Kumbharkata, Nuakata, Kilasama GP, Dhankauda	100000	100000	248	20-02-2003	100000	100000	100000			Completed
13	BDO, Maneswar	2002-03	Ren. of Badabandha at village Sindurpank, Maneswar	100000	100000	1121	03-12-2002	100000	100000				Completed
14	BDO, Maneswar	2002-03	Ren. of tank at village Mathpali, Maneswar	50000	50000	1121	03-12-2002	50000	50000				Completed
15	BDO, Maneswar	2002-03	Ren. of tank at village Suarkanta, Maneswar	50000	50000	1121	03-12-2002	50000	50000				Completed
16	BDO, Rairakhol	2002-03	Ren. of tank at village Debahali, Badmal GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
17	BDO, Rairakhol	2002-03	Ren. of tank at village Kasada, Rengali GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
18	BDO, Rairakhol	2002-03	Ren. of tank at village Khaliamal, Tribanpur GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
19	BDO, Rairakhol	2002-03	Ren. of tank at village Balat, Panimura GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed

20	BDO, Rairakhol	2002-03	Ren. of tank at village Hiralo, Kisinda GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
21	BDO, Rairakhol	2002-03	Ren. of Sankhapur tank at village Kudnali, Jamjuri GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
22	BDO, Rairakhol	2002-03	Ren. of tank at village Jaimunda, Sahebi GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
23	BDO, Rairakhol	2002-03	Ren. of WHS at village Sardhapur in Similipal GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
24	BDO, Rairakhol	2002-03	Ren. of tank at village Bhikampur, Daincha GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
25	BDO, Rengali	2002-03	Ren. of Bhoipali Kata in Jangla GP, Rengali	100000	100000	301	03-03-2003	100000	100000	100000			Completed
26	BDO, Rengali	2002-03	Ren. of Bhuliakata at Lariapali, Jangla GP, Rengali	100000	100000	301	03-03-2003	100000	100000	100000			Completed
27	BDO, Rengali	2002-03	Ren. of Kadambandha at Jangla, Jangla GP, Rengali	100000	100000	301	03-03-2003	100000	100000	100000			Completed
28	BDO, Rengali	2002-03	Ren. of Brahamnipali bandha of Katarbaga GP, Rengali	100000	100000	301	03-03-2003	100000	100000	100000			Completed
29	BDO, Rengali	2002-03	Ren. of Badulabandha in Ghichamura GP, Rengali	100000	100000	301	03-03-2003	100000	100000	100000			Completed
30	BDO, Rengali	2002-03	Ren. of Meher Sukupada tank in Jhankarpali GP, Rengali	100000	100000	301	03-03-2003	100000	100000	100000			Completed
31	EE, MI Divn, SBP	2002-03	Ren. of MI project at village Tal, Badbahal GP	100000	100000	1121	03-12-2002	100000	100000	100000			Completed
32	EE, MI Divn, SBP	2002-03	Ren. of MI project at village Helai, Bansajal GP, Rairakhol	50000	50000	1121	03-12-2002	50000	50000	50000			Completed
33	EE, MI Divn, SBP	2002-03	Ren. of MI project at village Govindpur, Tribanpur GP, Rairakhol	100000	100000	1121	03-12-2002	100000	100000	100000			Completed
34	EE, MI Divn, SBP	2002-03	Ren. of Litimunda MI project, Jujumura	300000	300000	1121	03-12-2002	300000	300000	300000			Completed
35	EE, MI Divn, SBP	2002-03	Ren. of Khandakata Luhakhandi MI project	400000	400000	1121	03-12-2002	400000	400000	400000			Completed
36	EE, MI Divn, SBP	2002-03	Ren. of Sarbejal MI project, Jamankira	300000	300000	1490	27-12-2005	300000	300000	300000			Completed
37	BDO, Jamankira	2002-03	Imp. of road from Fasimal to Pradhanpali via Chakuliabahal, Jamankira	200000	200000	387	27-01-2004	200000	200000	200000		15-03-2004	Completed
38	EE, RW Divn, Deogarh	2002-03	Imp. of road from Gunduruchuan to Dhudipali, Jamankira	100000	100000	1297	05-08-2006	100000	100000	0			Completed
39	BDO, Rairakhol	2002-03	Ren. of tank at village Tantagarh, Kadaligarh GP, Rairakhol	100000	100000	1121	03-12-2002	100000	100000	100000			Completed
40	BDO, Rengali	2004-05	Concreting of Rangatikra village road, Laida GP	100000	100000	443	10-05-2005	100000	100000	100000	1081	19-08-2009	Completed

41	BDO, Rengali	2004-05	Ren. Of Khantalamal mandir, Rangaloi GP	50000	50000	443	10-05-2005	50000	50000	48417	1707	08-09-2006	Completed
42	BDO, Dhankauda	2004-05	Compl. of Kilasama UG Govt. High school building at Padhanpali, Kilasama GP	100000	100000	443	10-05-2005	100000	100000	100000	1620	27-07-2009	Completed
43	BDO, Dhankauda	2004-05	Const. of protection wall and concreting of top of approach road on both side of Submercible HP culvert over Duimahani Nallah, village Kumbharkata, Kilasama GP	100000	100000	443	10-05-2005	100000	100000	100000	1620	27-07-2009	Completed
44	BDO, Bamra	2004-05	Const. of M.E. school hostel at Solbaga	150000	150000	443	10-05-2005	150000	150000	150000	2551	29-01-2009	Completed
45	BDO, Kuchinda	2004-05	Const. of hostel building of residential Primary school, Kolangjore	150000	150000	443	10-05-2005	150000	150000	140000			Completed
46	BDO, Kuchinda	2004-05	Const. of building for Khandokata Homeopathic Dispensary	150000	150000	443	10-05-2005	150000	150000				Completed
47	BDO, Kuchinda	2004-05	Const. of Restshed at Gudguda tourism (Badbahal)	250000	250000	443	10-05-2005	250000	0	0			Not started
48	BDO, Kuchinda	2004-05	Const. of Restshed at Kuchinda Tahasil premises	100000	100000	443	10-05-2005	100000	100000	42542			Completed
49	BDO, Maneswar	2004-05	Impvt. Of Playground at village Mirgamunda	100000	100000	443	10-05-2005	100000	100000				Completed
50	BDO, Maneswar	2004-05	Impvt. Of hostel building at Mathura Prasad High school, Dhama	100000	100000	443	10-05-2005	100000	100000				Completed
51	BDO, Maneswar	2004-05	Compl. of mandap at Gandhi mandir at village Gulunda	100000	100000	443	10-05-2005	100000	100000				Completed
52	BDO, Naktideul	2004-05	Const. of Community Centre at Kisinda	100000	100000	443	10-05-2005	100000	100000	100000	1929	19-07-2007	Completed
53	BDO, Naktideul	2004-05	Const. of School building of High School, Village- Salebhata	100000	100000	443	10-05-2005	100000	100000	100000	1929	19-07-2007	Completed
54	BDO, Dhankauda	2007-08	Const. of vented cause way at Gengutipali on the way to T.F. college Road, Sankarma GP	300000	300000	1279	23-05-2008	300000	300000	300000	1620	27-07-2009	Completed
55	BDO, Rengali	2007-08	Completion of incomplete shelter building for Pilgrims in village new-Khinda, Khinda GP	300000	300000	1238	21-05-2008	300000	300000	300000	1079	19-08-2009	Completed
56	EO, Rairakhol NAC	2008-09	Impvt. of Badadanda(Road) at Rairakhol	1000000	1000000	341	13-02-2009	1000000	1000000	1000000	112&100	18/02/2011 &28.10.2011	Completed
57	BDO, Kuchinda	2008-09	Const. of Gond Samaj Mandap at Kuchinda	500000	500000	379	17-02-2009	500000	68969	68969			Ongoing
58	BDO, Kuchinda	2008-09	Construction of High School Building at Boxma.	200000	200000	379	17-02-2009	200000	200000	0			Completed
59	BDO, Kuchinda	2008-09	Construction of Ganga Ghat at Tanmura	100000	100000	379	17-02-2009	100000	100000	0			Completed

60	BDO, Rengali	2008-09	Impvt. of Bada Deo gudi at Tabdabahal, Tabadabahal GP	200000	200000	2003	11-09-2008	200000	64456	64456	1427	17.10.2011	Ongoig
61	EE, R&B Divn, Sambalpur	2008-09	Widening of bridge of Sambalpur- Durgapali road	1000000	1000000	445	19-02-2009	1000000	0	0			Not started
62	EO, Rairakhhol NAC	2008-09	For the compl. of Legal Aid Community Centre of Bar Association, Rairakhhol	200000	200000	341	13-02-2009	200000	200000	200000	112	18-02-2011	Completed
63	EE, R&B Divn, Sambalpur	2008-09	Development of Bhima Bhoi College, Rairakhhol	500000	500000	341	13-02-2009	500000	500000	419785	5684	03.11.2011	Completed
64	EE, R&B Divn, Sambalpur	2008-09	Const. of Vir Surendra Sai Memorial Centre at village Khinda, Khinda GP	2500000	2500000	341	13-02-2009	2500000	2500000	2500000			Completed
65	BDO, Rengali	2009-10	Const. of boundary wall of Salad UGME school, Salad GP	200000	200000	732	26-06-2010	200000	0	0			Not started
66	BDO, Rengali	2009-10	Const. of Kalyan Mandap at Rengali Puruna basti, Rengali GP	800000	800000	1027	16-08-2010	800000	453759	453759	1425	17.10.2011	Ongoig
67	BDO, Naktideul	2009-10	Const. of Sabha ghar near Siva mandir at Naktideul	1000000	1000000	845	17-07-2010	1000000	0	0			Not started
68	BDO, Kuchinda	2009-10	Const. of ST/SC Ladies hostel in Govt. Girl's High school, Kuchinda	500000	500000	259	02-03-2010	500000	0	0			Ongoig
69	BDO, Rengali	2010-11	Const. of Library building of Laida College, Laida	1000000									P/E Received
70	EO, Rairakhhol NAC	2010-11	Impvt. of Shiva Mandir in ward No-3 rairakhhol NAC	1000000									P/E received
71	EE, RWSS, Sambalpur	2010-11	Provision for Drinking Water Supply at Village Kusumi (Pandiadhipa), Ranekela, Kusumi GP	1000000									P/E wanting
72	BDO, Dhankauda	2011-12	Construction of Shiva Smruti Spiritual Museum at Peace Park, Nuakhurigaon, Sambalpur- Jharsuguda, SH-10 at Pradhanpali	1000000									P/E wanting
73	BDO, Maneswar	2011-12	Consturction of Prayer Hall near Huma Temple, Maneswar	500000									P/E wanting
74	BDO, Rairakhhol	2011-12	Renovation of Khubel Temple, Charmal, Rairakhhol	500000									P/E received
75	BDO, Rairakhhol	2011-12	Const. of Durga Mandap near Rairakhhol Bus stand	400000									P/E wanting
76	BDO, Rairakhhol	2011-12	Renov. of Musakani Mandir in Sadhumunda village, Bansjal GP	300000									P/E wanting
77	BDO, Naktideul	2011-12	Compl. of C, C in village Hintarai, Daincha GP	100000									P/E wanting
78	BDO, Naktideul	2011-12	Renov. of Shiva Temple in Village Sarapali, Sarapali GP	100000									P/E wanting
79	BDO, Naktideul	2011-12	Renvo. Of Hanuman Temple in Kunjamara Village, batagaon GP	100000									P/E wanting
80	BDO, Rengali	2011-12	Compl. of Kalyan Mandap in Village Rengali	500000									P/E wanting
81	BDO, Rengali	2011-12	Compl. of Kalyan Mandap at Salad	500000									P/E wanting
			Total	21110000	14110000			14110000	10247184	9047928			